PARKHOUSE ENTERPRISE LTD

INDEPENDENT CONSULTANTS & SPECIALIST MATERIALS SUPPLIERS

3 DUNSTAN HILL, KIRTON LINDSEY, GAINSBOROUGH, LINCOLNSHIRE DN21 4FG
PHONE: 01652 656931/01652648270 EMAIL: PARKHOUSEENT@AOL.COM

CEMENT TEST RESULTS

Client	**:-**	**Dragon Cement 52.5 R**
Our Reference	**:-**	**DG52- 119**
Sample	**:-**	**CEM 1 52.5 R**
Sand	**:-**	**German**
Date of receipt of sample	**:-**	**12-Sep-16**
Date of tests	**:-**	**12-Sep-16 to 10-Oct-16**

RESULTS

INITIAL SETTING TIME	**155 mins**	**(BS EN196 PART 3:2005)**

COMPRESSIVE STRENGTH :- MORTAR PRISMS **(BS EN196 PART 1:200**

AT 2 DAYS	**34.1 MPa**	**(Mean of 6 results,none discarded)**
AT 28 DAYS	**59.4 MPa**	**(Mean of 6 results,none discarded)**

CHEMICAL COMPOSITION :- by mass

Loss on ignition	**3.29 %**	**(BS EN196 PART2:2013)**
Insoluble Residue	**0.54 %**	**(BS EN196 PART2:2013)**
Sulphate	**3.10 %**	**(BS EN196 PART2:2013)**

End of Report

S.Sykes

Signed..... **Date 10-Oct-16**

S. Sykes: Senior Technician