PARKHOUSE ENTERPRISE LTD

INDEPENDENT CONSULTANTS & SPECIALIST MATERIALS SUPPLIERS

3 DUNSTAN HILL, KIRTON LINDSEY, GAINSBOROUGH, LINCOLNSHIRE DN21 4FG
PHONE: 01652 656931/01652648270 EMAIL: PARKHOUSEENT@AOL.COM

CEMENT TEST RESULTS

Client	**:-**	**Dragon Cement 42.5R**	
Our Reference	**:-**	**DG42-**	**132**
Sample	**:-**	**CEM 1 42.5R**	
Sand	**:-**	**German**	
Date of receipt of sample	**:-**	**13-Jan-17**	
Date of tests	**:-**	**16-Jan-17**	**to 13-Feb-17**

RESULTS

INITIAL SETTING TIME	**180 mins**	**(BS EN196 PART 3:2005)**

COMPRESSIVE STRENGTH :- MORTAR PRISMS **(BS EN196 PART 1:2005)**

AT 2 DAYS	**29.0 MPa**	**(Mean of 6 results,none discarded)**
AT 28 DAYS	**54.3 MPa**	**(Mean of 6 results,none discarded)**

CHEMICAL COMPOSITION :- by mass

Loss on ignition	**2.72 %**	**(BS EN196 PART2:2013)**
Insoluble Residue	**0.41 %**	**(BS EN196 PART2:2013)**
Sulphate	**3.39 %**	**(BS EN196 PART2:2013)**

S.Sykes

Signed..... **Date 13-Feb-17**

S. Sykes Senior Technician