PARKHOUSE ENTERPRISE LTD

INDEPENDENT CONSULTANTS & SPECIALIST MATERIALS SUPPLIERS

3 DUNSTAN HILL, KIRTON LINDSEY, GAINSBOROUGH, LINCOLNSHIRE DN21 4FG
PHONE: 01652 656931/01652648270 EMAIL: PARKHOUSEENT@AOL.COM

CEMENT TEST RESULTS

Client	**:-**	**Dragon Cement 42.5R**		
Our Reference	**:-**	**DG42-**	**154**	
Sample	**:-**	**CEM 1 42.5R**		
Sand	**:-**	**German**		
Date of receipt of sample	**:-**	**04-Jul-17**		
Date of tests	**:-**	**04-Jul-17**	**to**	**01-Aug-17**

RESULTS

INITIAL SETTING TIME	**172 mins**	**(BS EN196 PART 3:2005)**

COMPRESSIVE STRENGTH :- MORTAR PRISMS **(BS EN196 PART 1:2005)**

AT 2 DAYS	**31.1 MPa**	**(Mean of 6 results,none discarded)**
AT 28 DAYS	**55.3 MPa**	**(Mean of 6 results,none discarded)**

CHEMICAL COMPOSITION :- by mass

Loss on ignition	**2.83 %**	**(BS EN196 PART2:2013)**
Insoluble Residue	**0.42 %**	**(BS EN196 PART2:2013)**
Sulphate	**3.26 %**	**(BS EN196 PART2:2013)**

S.Sykes

Signed..... **Date 01-Aug-17**

S. Sykes Senior Technician