PARKHOUSE ENTERPRISE LTD

INDEPENDENT CONSULTANTS & SPECIALIST MATERIALS SUPPLIERS

3 DUNSTAN HILL, KIRTON LINDSEY, GAINSBOROUGH, LINCOLNSHIRE DN21 4FG
PHONE: 01652 656931/01652648270 EMAIL: PARKHOUSEENT@AOL.COM

CEMENT TEST RESULTS

Client	**:-**	**Dragon Cement 42.5R**	
Our Reference	**:-**	**DG42-**	**168**
Sample	**:-**	**CEM 1 42.5R**	
Sand	**:-**	**German**	
Date of receipt of sample	**:-**	**20-Oct-17**	
Date of tests	**:-**	**23-Oct-17**	**to 20-Nov-17**

RESULTS

INITIAL SETTING TIME	**145 mins**	**(BS EN196 PART 3:2005)**

COMPRESSIVE STRENGTH :- MORTAR PRISMS **(BS EN196 PART 1:2005)**

AT 2 DAYS	**31.7 MPa**	**(Mean of 6 results,none discarded)**
AT 28 DAYS	**55.7 MPa**	**(Mean of 6 results,none discarded)**

CHEMICAL COMPOSITION :- by mass

Loss on ignition	**3.32 %**	**(BS EN196 PART2:2013)**
Insoluble Residue	**0.51 %**	**(BS EN196 PART2:2013)**
Sulphate	**3.36 %**	**(BS EN196 PART2:2013)**

S.Sykes

Signed..... **Date 20-Nov-17**

S. Sykes Senior Technician